KB Painting & Refinishing
(772) 222-3227 · office@kbpainting.com

WORK ORDER

WO-1042

DISPATCHED HIGH PRIORITY

JOB & CUSTOMER

Job	**Caldwell Residence — Interior Repaint**
Customer	**Jennifer & Mark Caldwell**
Phone	**(772) 555-0188**
Email	**jen.caldwell@gmail.com**
Address	**418 Seabreeze Ave · Port St. Lucie, FL · 34984**
Category	**interior**
Proposal	**#4821**

SCHEDULE, CREW & PAY

Start	**Nov 17, 2026**
End	**Nov 20, 2026**
Hours on site	**8:00 AM – 4:00 PM**
Crew size	**3**
Est. days	**4**
Est. man-hours	**92**
Assigned to	**Precision Pro Painters**
Job value	**$8,500.00**
Sub pay	**$3,400.00 (40.00% of base)**

Description

Full interior repaint — walls, ceilings, trim, and kitchen cabinets. Customer is color-sensitive; confirm sheens before starting each room.

Scope of Work — Interior Painting

Master Bedroom

16′ × 14′ × 10′ · 600 sqft walls

SURFACE	CONDITION	COATS	QTY	PRODUCT	HOURS	NOTES
Walls	Good	2	600 sqft	SW Emerald Matte	8h	**Crew:** Patch nail holes above headboard wall **Customer:** Keep the accent wall the darker blue
Ceiling	Fair	2	224 sqft	SW Eminence Flat	4h	**Crew:** Light water stain near vent — stain-block first
Trim & Doors	Good	2	120 lf	SW ProClassic Satin	4h	—

Kitchen

18′ × 15′ × 10′ · 500 sqft walls

SURFACE	CONDITION	COATS	QTY	PRODUCT	HOURS	NOTES
Walls	Good	2	500 sqft	SW Emerald Eggshell	6h	—
Cabinets	Needs Prep	3	28	SW Emerald Urethane	22h	**Crew:** Degloss + bonding primer on all doors. Number each door/drawer on the back.

Living Room

22′ × 18′ × 11′ · 880 sqft walls

SURFACE	CONDITION	COATS	QTY	PRODUCT	HOURS	NOTES
Walls	Good	2	880 sqft	SW Emerald Matte	10h	**Crew:** Protect the stone fireplace surround
Ceiling	Good	2	396 sqft	SW Eminence Flat	4h	—

Selected Package

- **Premium Package** — Sherwin-Williams Emerald, 2 coats everywhere, premium prep

Additional Line Items

- **Wallpaper removal — hallway** — Strip + skim 1 accent wall of hallway

Signed Color Selections

ROOM	SURFACE	COLOR	CODE	SHEEN	SWATCH
Master Bedroom	Walls	Sherwin-Williams Sea Salt	SW 6204	Matte	
Master Bedroom	Accent Wall	Sherwin-Williams Naval	SW 6244	Matte	
Kitchen	Cabinets	Sherwin-Williams Pure White	SW 7005	Urethane Satin	
Living Room	Walls	Sherwin-Williams Agreeable Gray	SW 7029	Matte	

Change Orders

CO-1042-A ADDITION **$750.00**

Add powder room + living room accent wall

Customer added the downstairs powder room (walls + ceiling) and a Naval accent wall in the living room during the walkthrough.

Added: Powder Room
Modified: Living Room

Job Checklist

☑ Confirm colors + sheens with customer before opening paint **(required)**
Signed color form matches

☑ Mask and protect all floors, counters, and fixtures **(required)**

☐ Degloss + bonding primer on all cabinet doors **(required)**
In progress — 18 of 28 done

☑ Stain-block ceiling water spot in master bedroom

☐ Final walkthrough with customer + punch list **(required)**

☐ Haul off all debris + leave labeled touch-up kit

PM Handoff Notes

- Gate code is 4418. Two friendly golden retrievers on site — keep the side gate latched.
- Park in the driveway, not the street (HOA will tag street parking). Customer works from home, keep music low before 9am.

Crew Notes


- Customer prefers the crew start upstairs so she can keep working in the home office downstairs in the morning. — Kelly Gilmore · Nov 14, 2026
- Confirmed cabinet count at 28 doors / 9 drawers on the walkthrough. Extra quart of Naval on the truck for touch-ups. — Precision Pro Painters · Nov 16, 2026

Job Photos

Master Bedroom



Before




During · Accent Wall

Kitchen



During · Cabinets Prepped



Before

Living Room



Before

Site Photos



Front Elevation